



EQUIPMENT PERFORMANCE AND INSTALLATION CHECK

MAGIKITCH'N CUSTOMER

NAME: _____
 ADDRESS: _____

 CITY: _____
 STATE: _____
 PHONE: _____

MAGIKITCH'N AUTHORIZED SERVICE PROVIDER

		INSTALLATION										PERFORMANCE								
		1A	1B	1C	1D	1E	2A	2B	2C	2D			3	4	5	6	7	8	9	10
CUSTOMER NO CHARGE SERVICE		GAS TYPE	GAS LINE SIZE	GAS LINE PRESSURE, STATIC	GAS LINE PRESSURE, DYNAMIC	BURNER MANIFOLD PRESSURE	ELECTRICAL VOLTAGE	ELECTRICAL CYCLES	ELECTRICAL PHASE	ELECTRICAL CONNECTIONS			LEVEL EQUIPMENT	PROPER VENTILATION	FIT / ALIGNMENT	CASTER INSTALLATION	GAS CONNECTION / LEAKS	PILOT / BURNER ADJUSTMENT	THERMOSTAT	THERMOPILE OUT PUT
		MODEL NUMBER	SERIAL NUMBER	INDICATE "ACTUAL" SPECIFICATIONS BELOW										CHECK THE FOLLOWING BOXES AS APPLICABLE						

- | | |
|---|--|
| <p>1. CHECK FOR CORRECT GAS PIPE SIZE AND PRESSURE
 (A) TYPE OF GAS (B) GAS LINE SUPPLY (C) STATIC GAS LINE PRESSURE - EQUIPMENT OFF (D) DYNAMIC GAS LINE PRESSURE - ALL KITCHEN EQUIPMENT ON (E) BURNER MANIFOLD</p> <p>2. VERIFY CORRECT ELECTRICAL CONNECTIONS
 (A) VOLTAGE (B) CYCLES (C) PHASE (D) ELECTRICAL CONNECTIONS FOR FILTER MACHINE (D) ELECTRICAL CONNECTIONS FOR FILTER MACHINE</p> <p>3. VERIFY EQUIPMENT IS LEVEL</p> <p>4. CHECK VENTILATION - ENSURE NO DOWN DRAFT</p> <p>5. CHECK PARTS FOR FIT AND ALIGNMENT, DOORS, FILTER PAN ECT.</p> | <p>6. IF CASTER MOUNTED - FLEX HOSE AND RESTRAINING DEVICES INSTALLED (GAS ONLY)</p> <p>7. CHECK GAS CONNECTIONS AND CHECK FOR LEAKS</p> <p>8. CHECK PILOT AND BURNER ADJUSTMENTS ENSURE CORRECT FLAME CHARACTERISTICS</p> <p>9. CHECK THERMOSTAT OPERATION; CALIBRATE IF REQUIRED</p> <p>10. THERMOPILE OUPUT, RECORD MILLIVOLT READING</p> |
|---|--|

NOTE: INSTALLATIONS MUST MEET ALL LOCAL AND NATIONAL CODES

REMARKS: _____

TECHNICIANS NAME: (PLEASE PRINT)

 CUSTOMERS ACCEPTANCE SIGNATURE:
